



# UL Baseball Stadium Master Schedule with Postseason Play

## MASTER LAYOUT

Data Date 11-Apr-16  
Date Printed: 15-Apr-16  
Page 1 of 11

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	2016												2017					
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug
<b>UL Baseball Stadium Master Schedule with Postseason Play</b>		346	266	23.12%	16-Dec-15 A	25-Apr-17	0		UL Baseball Stadium Master Schedule with Postseason Play																	
<b>PROJECT MILESTONES</b>		346	266	23.12%	16-Dec-15 A	25-Apr-17	0		PROJECT MILESTONES																	
TLC1257	UL BASEBALL STADIUM - Level of Effort (Duration Must Equal "Gene	299	226	24.41%	16-Dec-15 A	27-Feb-17	-18		UL BASEBALL STADIUM - Level of Effort (Duration Must Equal "Gene																	
TLC1750	Construction Document Completion	0	0	0%		15-Apr-16	261		Construction Document Completion																	
TLC1747	2016 Baseball Season Completion	0	0	0%		23-May-16*	-5		2016 Baseball Season Completion																	
TLC1751	Grandstand Demolition Complete	0	0	0%		30-Jun-16	208		Grandstand Demolition Complete																	
TLC1752	Building Pad Grading Complete	0	0	0%		21-Jul-16	194		Building Pad Grading Complete																	
TLC1256	Pile Caps Complete	0	0	0%		12-Aug-16	178		Pile Caps Complete																	
TLC1753	SOG Complete	0	0	0%		13-Sep-16	157		SOG Complete																	
TLC1754	Mezzanine Decking Installation Complete	0	0	0%		29-Sep-16	145		Mezzanine Decking Installation Complete																	
TLC1757	CMU Walls Complete	0	0	0%		17-Oct-16	133		CMU Walls Complete																	
TLC1756	Exterior Framing Complete	0	0	0%		25-Oct-16	127		Exterior Framing Complete																	
TLC1755	Structural Steel Complete	0	0	0%		28-Oct-16	124		Structural Steel Complete																	
TLC1758	Elevator Shaft Complete	0	0	0%		02-Nov-16	122		Elevator Shaft Complete																	
TLC1776	3rd Baseline Deck Structural Steel Completion	0	0	0%		16-Nov-16	112		3rd Baseline Deck Structural Steel Completion																	
TLC1767	Dant Clayton Grandstand Completion	0	0	0%		18-Nov-16	110		Dant Clayton Grandstand Completion																	
TLC1760	Temporary Dry In at Club Level	0	0	0%		25-Nov-16	106		Temporary Dry In at Club Level																	
TLC1772	1st Baseline Deck Structural Steel Completion	0	0	0%		01-Dec-16	102		1st Baseline Deck Structural Steel Completion																	
TLC1768	Temporary Dry In at Suite Level	0	0	0%		05-Dec-16	100		Temporary Dry In at Suite Level																	
TLC1764	Drywall Complete	0	0	0%		12-Dec-16	95		Drywall Complete																	
TLC1784	Complete ACT Grid at Suite Level	0	0	0%		30-Dec-16	81		Complete ACT Grid at Suite Level																	
TLC1780	Complete ACT Grid at Club Level	0	0	0%		10-Jan-17	74		Complete ACT Grid at Club Level																	
TLC1769	MEP Trimout at Club Level	0	0	0%		17-Jan-17	69		MEP Trimout at Club Level																	
TLC1770	MEP Trimout at Suite Level	0	0	0%		30-Jan-17	60		MEP Trimout at Suite Level																	
TLC1739	Test & Balance Complete	0	0	0%		06-Feb-17	-18		Test & Balance Complete																	
TLC1249	Phase II Substantial Completion	0	0	0%		27-Feb-17*	-18		Phase II Substantial Completion																	
TLC1272	Owner Move-In / Beneficial Occupancy	0	0	0%		27-Feb-17	0		Owner Move-In / Beneficial Occupancy																	
TLC1251	Project Completion	0	0	0%		25-Apr-17	0		Project Completion																	
<b>PROJECT DELAYS &amp; IMPACTS</b>		13	13	0%	31-May-16	16-Jun-16	0		PROJECT DELAYS & IMPACTS																	
TLC1014	Post Season Selection Show	1	1	0%	31-May-16*	31-May-16	0		Post Season Selection Show																	
TLC1015	NCAA Regionals	2	2	0%	03-Jun-16*	06-Jun-16	-18		NCAA Regionals																	
TLC1016	NCAA Super Regionals	5	5	0%	10-Jun-16*	16-Jun-16	0		NCAA Super Regionals																	
<b>BID &amp; AWARD</b>		1	4	0%	08-Mar-16 A	14-Apr-16	-8		BID & AWARD																	
TLC1013	GMP Final Change Order	1	4	0%	08-Mar-16 A	14-Apr-16	-8		GMP Final Change Order																	
<b>OWNER DESIGN</b>		84	26	69.05%	01-Feb-16 A	16-May-16	4		OWNER DESIGN																	
<b>Civil</b>		38	15	60.53%	09-Mar-16 A	29-Apr-16	1		Civil																	
TLC1011	Final Civil Drawings	20	10	50%	09-Mar-16 A	22-Apr-16	1		Final Civil Drawings																	
TLC1012	Civil Package Pricing	5	5	0%	25-Apr-16	29-Apr-16	1		Civil Package Pricing																	
<b>Architectural</b>		83	25	69.88%	01-Feb-16 A	13-May-16	1		Architectural																	
TLC1007	Construction Document Drawings	57	5	91.23%	01-Feb-16 A	15-Apr-16	-1		Construction Document Drawings																	
TLC1009	Construction Document Pricing	20	20	0%	18-Apr-16	13-May-16	1		Construction Document Pricing																	
<b>Permits</b>		1	1	0%	16-May-16	16-May-16	4		Permits																	
TLC1004	Fire Marshal Approval	1	1	0%	16-May-16	16-May-16	4		Fire Marshal Approval																	

<ul style="list-style-type: none"> <li> Summary</li> <li> Remaining Work</li> <li> Critical Remaining Work</li> <li> Remaining Level of Effort</li> <li> Actual Level of Effort</li> </ul>	<ul style="list-style-type: none"> <li> Milestone</li> <li> Actual Work</li> <li> Prj Baseline Milestone</li> <li> Prj Baseline Bar</li> </ul>			
<ul style="list-style-type: none"> <li> BID &amp; AWARD</li> <li> OWNER DESIGN</li> <li> Civil</li> <li> Architectural</li> <li> Permits</li> </ul>				
<ul style="list-style-type: none"> <li> Post Season Selection Show</li> <li> NCAA Regionals</li> <li> NCAA Super Regionals</li> </ul>				
<ul style="list-style-type: none"> <li> GMP Final Change Order</li> <li> Final Civil Drawings</li> <li> Civil Package Pricing</li> <li> Construction Document Drawings</li> <li> Construction Document Pricing</li> <li> Fire Marshal Approval</li> </ul>				
<ul style="list-style-type: none"> <li> PROJECT DELAYS &amp; IMPACTS</li> </ul>				

Date	Revision	Checked	Approved



# UL Baseball Stadium Master Schedule with Postseason Play

## MASTER LAYOUT

Data Date 11-Apr-16  
Date Printed: 15-Apr-16  
Page 2 of 11

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	2016												2017							
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
<b>PRECONSTRUCTION</b>		141	141	0%	15-Apr-16 A	03-Nov-16	121		PRECONSTRUCTION																			
<b>CONSTRUCTION</b>		207	207	0%	22-Apr-16	13-Feb-17	50		CONSTRUCTION																			
<b>PHASE II - GRANDSTAND RENOVATION AND PLATFORMS</b>		193	193	0%	06-May-16	07-Feb-17	54		PHASE II - GRANDSTAND RENOVATION AND PLATFORMS																			
<b>JOBSITE SETUP</b>		11	11	0%	07-Jun-16	21-Jun-16	-11		JOBSITE SETUP																			
TLC2641	Set up Office Trailer	3	3	0%	07-Jun-16	09-Jun-16	-16		Set up Office Trailer																			
TLC2654	Locate Existing Utility - Dotty, UL	3	3	0%	07-Jun-16	09-Jun-16	-18		Locate Existing Utility - Dotty, UL																			
TLC2661	Vacate Clubhouse	5	5	0%	07-Jun-16	13-Jun-16	-15		Vacate Clubhouse																			
TLC2655	Sawcut Paving around Clubhouse	2	2	0%	10-Jun-16	13-Jun-16	-18		Sawcut Paving around Clubhouse																			
TLC2642	Install Site Perimeter Fence	3	3	0%	14-Jun-16	16-Jun-16	-18		Install Site Perimeter Fence																			
TLC2659	Protect Existing Ticket Booth and Clubhouse	3	3	0%	14-Jun-16	16-Jun-16	-18		Protect Existing Ticket Booth and Clubhouse																			
TLC2660	Protect 4 Trees to Remain around Ticket Boot	1	1	0%	16-Jun-16	16-Jun-16	-18		Protect 4 Trees to Remain around Ticket Boot																			
TLC2643	Install SWPPP	3	3	0%	17-Jun-16	21-Jun-16	-11		Install SWPPP																			
<b>DEMOLITION</b>		24	24	0%	07-Jun-16	11-Jul-16	-18		DEMOLITION																			
TLC2621	Demo Existing Site Perimeter Fence	3	3	0%	07-Jun-16	09-Jun-16	-15		Demo Existing Site Perimeter Fence																			
TLC2645	UL Cleanout of Existing Grandstand	1	1	0%	07-Jun-16	07-Jun-16	-12		UL Cleanout of Existing Grandstand																			
TLC2644	Safe Off Existing Building Electrical	1	1	0%	08-Jun-16	08-Jun-16	-12	56	Safe Off Existing Building Electrical																			
TLC2623	Salvage Lourdes Park Pavillions	2	2	0%	10-Jun-16	13-Jun-16	-15		Salvage Lourdes Park Pavillions																			
TLC2639	Remove and Store Clubhouse "Baseball Bat" Fence	1	1	0%	13-Jun-16	13-Jun-16	-15		Remove and Store Clubhouse "Baseball Bat" Fence																			
TLC2662	Remove and Turn Over Monumental Signs	1	1	0%	13-Jun-16	13-Jun-16	-15		Remove and Turn Over Monumental Signs																			
TLC2626	Demo Lourdes Park SOG	2	2	0%	14-Jun-16	15-Jun-16	-12		Demo Lourdes Park SOG																			
TLC2664	Demo Sidewalks	2	2	0%	16-Jun-16	17-Jun-16	-12		Demo Sidewalks																			
TLC2646	Demo Existing Grandstand	10	10	0%	17-Jun-16	30-Jun-16	-18		Demo Existing Grandstand																			
TLC2665	Demo Trees	1	1	0%	20-Jun-16	20-Jun-16	-12		Demo Trees																			
TLC2663	Peel Back and Protect Field Turf	2	2	0%	21-Jun-16	22-Jun-16	-12		Peel Back and Protect Field Turf																			
TLC2649	Demo Existing Masonry Backstop Wall	2	2	0%	01-Jul-16	05-Jul-16	-18		Demo Existing Masonry Backstop Wall																			
TLC2648	Demo Existing Backstop Netting and Poles	1	1	0%	05-Jul-16	05-Jul-16	-18		Demo Existing Backstop Netting and Poles																			
TLC2647	Demo Existing Foundations 3' Below Grade	4	4	0%	06-Jul-16	11-Jul-16	-18		Demo Existing Foundations 3' Below Grade																			
<b>SITE UTILITIES</b>		172	172	0%	06-May-16	09-Jan-17	75		SITE UTILITIES																			
TLC2622	Run New High Voltage Electrical Line (Demo and Installation)	10	10	0%	06-May-16	19-May-16	-8	56	Run New High Voltage Electrical Line (Demo and Installation)																			
TLC2650	Relocate Existing HV Sectionalizers	5	5	0%	20-May-16	26-May-16	-8	56	Relocate Existing HV Sectionalizers																			
TLC2681	Tie In Sectionalizers to existing Transformer	2	2	0%	20-May-16	23-May-16	-5	56	Tie In Sectionalizers to existing Transformer																			
TLC2651	Energize New HV Line	1	1	0%	27-May-16	27-May-16	-8	56	Energize New HV Line																			
TLC2652	Demo Existing HV Electrical Line	3	3	0%	31-May-16	02-Jun-16	-8	56	Demo Existing HV Electrical Line																			
TLC2675	Re-route Existing Gas Line Under Building	5	5	0%	12-Jul-16	18-Jul-16	113	61	Re-route Existing Gas Line Under Building																			
TLC2858	Remove Abandoned Storm Line	3	3	0%	12-Jul-16	14-Jul-16	-18	59	Remove Abandoned Storm Line																			
TLC2793	Install Underground Domestic Water Line	5	5	0%	13-Jul-16	19-Jul-16	113	61	Install Underground Domestic Water Line																			
TLC2859	Backfill/Compact Abandoned Storm Line	2	2	0%	15-Jul-16	18-Jul-16	-18	59	Backfill/Compact Abandoned Storm Line																			
TLC2685	Bulpen Underground Conduit Installation	3	3	0%	15-Aug-16	17-Aug-16	-10		Bulpen Underground Conduit Installation																			
TLC2803	Install Site Communications Lines	3	3	0%	15-Aug-16	17-Aug-16	-10	56	Install Site Communications Lines																			
TLC2677	Run Underground Conduit to New Generator	1	1	0%	25-Aug-16	25-Aug-16	86	56	Run Underground Conduit to New Generator																			
TLC2709	Install New Generator	5	5	0%	26-Aug-16	01-Sep-16	86	56	Install New Generator																			
TLC2679	TV Camera Boring	5	5	0%	30-Aug-16	06-Sep-16	79	56	TV Camera Boring																			
TLC2804	Install Transformer and Electrical Service for TV Cameras	5	5	0%	07-Sep-16	13-Sep-16	79	56	Install Transformer and Electrical Service for TV Cameras																			

Summary	Milestone
Remaining Work	Actual Work
Critical Remaining Work	Prj Baseline Milestone
Remaining Level of Effort	Prj Baseline Bar
Actual Level of Effort	

Date	Revision	Checked	Approved



# UL Baseball Stadium Master Schedule with Postseason Play

## MASTER LAYOUT

Data Date 11-Apr-16  
Date Printed: 15-Apr-16  
Page 3 of 11

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	2016												2017						
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	
TLC2807	Install New Storm Drainage (Trench Drains at	10	10	0%	15-Sep-16	28-Sep-16	61	59							█	Install New Storm Drainage (Trench Drains at Concourse)											
TLC2676	Set Gas Meter	1	1	0%	12-Dec-16	12-Dec-16	12	61								Set Gas Meter											
TLC2798	Bore 8" Water Line Across Reinhardt Dr.	3	3	0%	27-Dec-16	29-Dec-16	-7	61								█ Bore 8" Water Line Across Reinhardt Dr.											
TLC2800	Install Grease Trap	3	3	0%	27-Dec-16	29-Dec-16	75	61								█ Install Grease Trap											
TLC2792	Install Underground Fire Line	5	5	0%	30-Dec-16	05-Jan-17	-7	61								█ Install Underground Fire Line											
TLC2794	Install Underground Sanitary Line	5	5	0%	30-Dec-16	05-Jan-17	75	61								█ Install Underground Sanitary Line											
TLC2802	Install Sanitary Grease Lines to Grease Trap	3	3	0%	30-Dec-16	03-Jan-17	79	61								█ Install Sanitary Grease Lines to Grease Trap											
TLC2795	Tie Sanitary Line into Existing Manhole	2	2	0%	06-Jan-17	09-Jan-17	75	61								█ Tie Sanitary Line into Existing Manhole											
TLC2797	Install Back Flow Preventers	2	2	0%	06-Jan-17	09-Jan-17	7	61								█ Install Back Flow Preventers											
TLC2799	Tap into 10" Main Water Line	1	1	0%	06-Jan-17	06-Jan-17	-7	61								Tap into 10" Main Water Line											
<b>MAIN BUILDING</b>		143	143	0%	19-Jul-16	07-Feb-17	-4																				
<b>BUILDING AND GRANDSTAND FOUNDATION</b>		19	19	0%	19-Jul-16	12-Aug-16	0																				
TLC2964	Building and Grandstand Slab Grading	3	3	0%	19-Jul-16	21-Jul-16	-18		█ Building and Grandstand Slab Grading																		
TLC2965	Layout Drilled Shafts	2	2	0%	22-Jul-16	25-Jul-16	-18		█ Layout Drilled Shafts																		
TLC2966	Install Drilled Shafts	7	7	0%	26-Jul-16	03-Aug-16	-18		█ Install Drilled Shafts																		
TLC2967	Layout Pile Caps	2	2	0%	29-Jul-16	01-Aug-16	-18		█ Layout Pile Caps																		
TLC2968	Excavate Pile Caps	4	4	0%	01-Aug-16	04-Aug-16	-18		█ Excavate Pile Caps																		
TLC2969	Install Dry Bottom at Pile Caps	1	1	0%	04-Aug-16	04-Aug-16	-18		Install Dry Bottom at Pile Caps																		
TLC2682	Excavate Elevator Pits	1	1	0%	04-Aug-16	04-Aug-16	2		Excavate Elevator Pits																		
TLC2970	Chip Excess Concrete at Piles	2	2	0%	05-Aug-16	08-Aug-16	-17		█ Chip Excess Concrete at Piles																		
TLC2972	Tie and Install Reinforcing at Pile Caps	3	3	0%	05-Aug-16	09-Aug-16	-18		█ Tie and Install Reinforcing at Pile Caps																		
TLC2683	Form Elevator Pits	2	2	0%	05-Aug-16	08-Aug-16	2		█ Form Elevator Pits																		
TLC2684	Pour Elevator Pits	1	1	0%	09-Aug-16	09-Aug-16	2		Pour Elevator Pits																		
TLC2973	Install Anchor Bolts	1	1	0%	10-Aug-16	10-Aug-16	-18		Install Anchor Bolts																		
TLC2974	Pour Pile Caps	3	3	0%	10-Aug-16	12-Aug-16	-18		█ Pour Pile Caps																		
TLC2678	Waterproof Elevator Pits	1	1	0%	10-Aug-16	10-Aug-16	2		Waterproof Elevator Pits																		
<b>MAIN BUILDING SOG</b>		22	22	0%	12-Aug-16	13-Sep-16	-17																				
TLC2692	Install Batter Boards	1	1	0%	12-Aug-16	12-Aug-16	-18		Install Batter Boards																		
TLC2653	Electrical Rough In (Area B)	8	8	0%	15-Aug-16	24-Aug-16	-18	56	█ Electrical Rough In (Area B)																		
TLC2688	Plumbing Rough In (Area B)	8	8	0%	15-Aug-16	24-Aug-16	-18	53	█ Plumbing Rough In (Area B)																		
TLC2686	Excavate Grade Beams (Area B)	3	3	0%	16-Aug-16	18-Aug-16	-10		█ Excavate Grade Beams (Area B)																		
TLC2983	Excavate Grade Beams (Area A)	3	3	0%	19-Aug-16	23-Aug-16	-8		█ Excavate Grade Beams (Area A)																		
TLC2687	Sand Fill (Area B)	2	2	0%	25-Aug-16	26-Aug-16	-18		█ Sand Fill (Area B)																		
TLC2703	Electrical Rough In (Area A)	4	4	0%	25-Aug-16	30-Aug-16	-17	56	█ Electrical Rough In (Area A)																		
TLC2704	Plumbing Rough In (Area A)	4	4	0%	25-Aug-16	30-Aug-16	-17	53	█ Plumbing Rough In (Area A)																		
TLC2689	Termite Control (Area B)	1	1	0%	29-Aug-16	29-Aug-16	-18		Termite Control (Area B)																		
TLC2690	Vapor Barrier (Area B)	1	1	0%	30-Aug-16	30-Aug-16	-18		Vapor Barrier (Area B)																		
TLC2693	Grade Beam and SOG Reinforcing Steel (Are	3	3	0%	31-Aug-16	02-Sep-16	-18		█ Grade Beam and SOG Reinforcing Steel (Area B)																		
TLC2805	Edge Form SOG (Area B)	4	4	0%	31-Aug-16	06-Sep-16	-16		█ Edge Form SOG (Area B)																		
TLC2975	Sand Fill (Area A)	2	2	0%	31-Aug-16	01-Sep-16	-17		█ Sand Fill (Area A)																		
TLC2976	Termite Control (Area A)	1	1	0%	02-Sep-16	02-Sep-16	-17		Termite Control (Area A)																		
TLC2691	Pour Grade Beams (Area B)	1	1	0%	06-Sep-16	06-Sep-16	-18		Pour Grade Beams (Area B)																		
TLC2977	Vapor Barrier (Area A)	1	1	0%	06-Sep-16	06-Sep-16	-17		Vapor Barrier (Area A)																		
TLC2694	Install Anchor Bolts (Area B)	2	2	0%	07-Sep-16	08-Sep-16	-18		█ Install Anchor Bolts (Area B)																		

Summary    
  Milestone    
  Actual Work    
  Critical Remaining Work    
  Remaining Level of Effort    
  Prj Baseline Milestone    
  Prj Baseline Bar    
  Actual Level of Effort

Date	Revision	Checked	Approved







## UL Baseball Stadium Master Schedule with Postseason Play

### MASTER LAYOUT

Data Date 11-Apr-16  
Date Printed: 15-Apr-16  
Page 6 of 11

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	2016												2017							
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
TLC2832	Layout Metal Studs	2	2	0%	30-Sep-16	03-Oct-16	3																					
TLC2835	Sprinkler Rough-In	5	5	0%	30-Sep-16	06-Oct-16	53	52																				
TLC2833	Install Metal Studs	5	5	0%	04-Oct-16	10-Oct-16	3																					
TLC2636	Mechanical In-Wall Rough-In	5	5	0%	18-Oct-16	24-Oct-16	19	54																				
TLC2719	Electrical In-Wall Rough-In	15	15	0%	18-Oct-16	08-Nov-16	-2	56																				
TLC2749	Plumbing In-Wall Rough-In	15	15	0%	18-Oct-16	08-Nov-16	9	53																				
TLC2765	Mechanical Overhead Rough-In	15	15	0%	25-Oct-16	15-Nov-16	19	54																				
TLC2764	Electrical Overhead Rough-In	15	15	0%	09-Nov-16	30-Nov-16	9	56																				
TLC2834	Insulation at Walls	2	2	0%	09-Nov-16	10-Nov-16	-2																					
TLC2842	Fire Caulk Rated Walls/Floors	2	2	0%	09-Nov-16	10-Nov-16	39																					
TLC2838	Install Gypsum Board	4	4	0%	11-Nov-16	16-Nov-16	-2																					
TLC2839	Tape/Float Walls	5	5	0%	17-Nov-16	23-Nov-16	-2																					
TLC2750	Prime Walls	5	5	0%	25-Nov-16	01-Dec-16	-2																					
TLC2843	Fire Alarm Rough-In	10	10	0%	01-Dec-16	14-Dec-16	17	56																				
TLC2751	1st Coat Finish Paint Walls	5	5	0%	02-Dec-16	08-Dec-16	-2																					
TLC2752	2nd Coat Finish Paint Walls	5	5	0%	09-Dec-16	15-Dec-16	-2																					
TLC2657	Install ACT Grid	3	3	0%	09-Dec-16	13-Dec-16	7																					
TLC2837	Sprinkler Trim-Out	3	3	0%	14-Dec-16	16-Dec-16	7	52																				
TLC2844	Fire Alarm Trim-Out	3	3	0%	15-Dec-16	19-Dec-16	17	56																				
TLC2755	Install Doors	3	3	0%	16-Dec-16	20-Dec-16	7																					
TLC2758	Plumbing Trim-Out	10	10	0%	16-Dec-16	29-Dec-16	5	53																				
TLC2759	Mechanical Trim-Out	10	10	0%	16-Dec-16	29-Dec-16	-2	54																				
TLC2760	Electrical Trim-Out	10	10	0%	16-Dec-16	29-Dec-16	-2	56																				
TLC2762	Install Toilet Partitions	10	10	0%	16-Dec-16	29-Dec-16	5																					
TLC2763	Install Overhead Coiling Doors	5	5	0%	16-Dec-16	22-Dec-16	5																					
TLC2830	Install Bath Accessories	5	5	0%	16-Dec-16	22-Dec-16	10																					
TLC2756	Install Hardware	5	5	0%	23-Dec-16	29-Dec-16	5																					
TLC2829	Install ACT Ceiling Tile	2	2	0%	30-Dec-16	02-Jan-17	-2																					
TLC2845	Fire Alarm Programming	5	5	0%	30-Dec-16	05-Jan-17	9	56																				
TLC2840	Seal/Stain Concrete	5	5	0%	03-Jan-17	09-Jan-17	-2																					
TLC2782	Final Clean	3	3	0%	10-Jan-17	12-Jan-17	-2																					
<b>CLUB LEVEL</b>		<b>76</b>	<b>76</b>	<b>0%</b>	<b>12-Oct-16</b>	<b>27-Jan-17</b>	<b>-7</b>																					
TLC2638	Layout Metal Studs	2	2	0%	12-Oct-16	13-Oct-16	-11																					
TLC2723	Install Metal Studs	5	5	0%	14-Oct-16	20-Oct-16	-8																					
TLC2721	Electrical In-Wall Rough-In	15	15	0%	21-Oct-16	11-Nov-16	-8	56																				
TLC2722	Mechanical Rough-In	10	10	0%	21-Oct-16	04-Nov-16	21	54																				
TLC2724	Plumbing Rough-In	5	5	0%	21-Oct-16	27-Oct-16	48	53																				
TLC2728	Sprinkler Rough-In	5	5	0%	21-Oct-16	27-Oct-16	46	52																				
TLC2732	Install HVAC Ceiling Cassettes	5	5	0%	07-Nov-16	11-Nov-16	21	54																				
TLC2733	Mechanical Ductwork Overhead Rough In	10	10	0%	14-Nov-16	28-Nov-16	21	54																				
TLC2985	Fire Caulk Rated Walls/Floors	2	2	0%	14-Nov-16	15-Nov-16	39																					
TLC2998	Electrical Overhead Rough-In	15	15	0%	14-Nov-16	05-Dec-16	14																					
TLC2726	Insulation at Walls	4	4	0%	28-Nov-16	01-Dec-16	-17																					
TLC2725	Gypsum Board Installation	5	5	0%	02-Dec-16	08-Dec-16	-17																					

Summary  
 Remaining Work  
 Critical Remaining Work  
 Remaining Level of Effort  
 Actual Level of Effort  
 Milestone  
 Actual Work  
 Prj Baseline Milestone  
 Prj Baseline Bar

Date	Revision	Checked	Approved



# UL Baseball Stadium Master Schedule with Postseason Play

## MASTER LAYOUT

Data Date 11-Apr-16  
Date Printed: 15-Apr-16  
Page 7 of 11

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	2016												2017							
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
TLC2987	Fire Alarm Rough-In	10	10	0%	06-Dec-16	19-Dec-16	14	56													Fire Alarm Rough-In							
TLC2727	Tape/Float Walls	7	7	0%	09-Dec-16	19-Dec-16	-17														Tape/Float Walls							
TLC2735	Install Door Frames	2	2	0%	20-Dec-16	21-Dec-16	-17														Install Door Frames							
TLC2729	Prime Paint at Walls	4	4	0%	22-Dec-16	27-Dec-16	-14														Prime Paint at Walls							
TLC2734	Ceramic Tile	4	4	0%	22-Dec-16	27-Dec-16	-17														Ceramic Tile							
TLC2730	1st Coat Finish Paint at Walls	5	5	0%	28-Dec-16	03-Jan-17	-14														1st Coat Finish Paint at Walls							
TLC2783	Plumbing Trim-Out	3	3	0%	28-Dec-16	30-Dec-16	7	53													Plumbing Trim-Out							
TLC2731	Final Coat Finish Paint at Walls	5	5	0%	04-Jan-17	10-Jan-17	-14														Final Coat Finish Paint at Walls							
TLC2745	Install ACT Grid	5	5	0%	04-Jan-17	10-Jan-17	-5														Install ACT Grid							
TLC2736	Install Doors	2	2	0%	11-Jan-17	12-Jan-17	-5														Install Doors							
TLC2738	Mechanical Trim Out	5	5	0%	11-Jan-17	17-Jan-17	-5	54													Mechanical Trim Out							
TLC2739	Electrical Trim Out	5	5	0%	11-Jan-17	17-Jan-17	-5	56													Electrical Trim Out							
TLC2740	Spinkler Drops	5	5	0%	11-Jan-17	17-Jan-17	-5	52													Spinkler Drops							
TLC2741	Install Carpet Tile	10	10	0%	11-Jan-17	24-Jan-17	-14														Install Carpet Tile							
TLC2753	Install ACT Ceiling Tile	3	3	0%	11-Jan-17	13-Jan-17	-3														Install ACT Ceiling Tile							
TLC2988	Fire Alarm Trim-Out	3	3	0%	11-Jan-17	13-Jan-17	-2	56													Fire Alarm Trim-Out							
TLC2993	Install Toilet Partitions	3	3	0%	11-Jan-17	13-Jan-17	-7														Install Toilet Partitions							
TLC2737	Install Hardware	2	2	0%	13-Jan-17	16-Jan-17	-5														Install Hardware							
TLC2994	Install Bath Accessories	4	4	0%	16-Jan-17	19-Jan-17	-7														Install Bath Accessories							
TLC2989	Fire Alarm Programming	5	5	0%	18-Jan-17	24-Jan-17	-4	56													Fire Alarm Programming							
TLC2746	Final Clean	3	3	0%	25-Jan-17	27-Jan-17	-10														Final Clean							
<b>SUITE LEVEL</b>		<b>80</b>	<b>80</b>	<b>0%</b>	<b>17-Oct-16</b>	<b>07-Feb-17</b>	<b>-14</b>														<b>SUITE LEVEL</b>							
TLC2771	Layout Metal Studs	3	3	0%	17-Oct-16	19-Oct-16	-12														Layout Metal Studs							
TLC2776	Install Metal Studs	10	10	0%	20-Oct-16	03-Nov-16	-12														Install Metal Studs							
TLC2781	Electrical In-Wall Rough-In	15	15	0%	04-Nov-16	25-Nov-16	-12	56													Electrical In-Wall Rough-In							
TLC2786	Mechanical Rough-In	20	20	0%	04-Nov-16	02-Dec-16	-12	54													Mechanical Rough-In							
TLC2791	Plumbing Rough-In	10	10	0%	04-Nov-16	17-Nov-16	37	53													Plumbing Rough-In							
TLC2796	Sprinkler Rough-In	10	10	0%	04-Nov-16	17-Nov-16	33	52													Sprinkler Rough-In							
TLC2860	Electrical Overhead Rough-In	15	15	0%	28-Nov-16	16-Dec-16	5														Electrical Overhead Rough-In							
TLC2831	Gypsum Board Installation	10	10	0%	29-Nov-16	12-Dec-16	-18														Gypsum Board Installation							
TLC2801	Install HVAC Ceiling Cassettes	5	5	0%	05-Dec-16	09-Dec-16	-12	54													Install HVAC Ceiling Cassettes							
TLC2986	Fire Caulk Rated Walls/Floors	2	2	0%	05-Dec-16	06-Dec-16	28														Fire Caulk Rated Walls/Floors							
TLC2816	Insulation at Walls	5	5	0%	06-Dec-16	12-Dec-16	-18														Insulation at Walls							
TLC2836	Tape/Float Walls	10	10	0%	07-Dec-16	20-Dec-16	-18														Tape/Float Walls							
TLC2806	Mechanical Ductwork Overhead Rough-In	10	10	0%	12-Dec-16	23-Dec-16	-12	54													Mechanical Ductwork Overhead Rough-In							
TLC2990	Fire Alarm Rough-In	10	10	0%	19-Dec-16	30-Dec-16	5	56													Fire Alarm Rough-In							
TLC2841	Install Door Frames	3	3	0%	21-Dec-16	23-Dec-16	-18														Install Door Frames							
TLC2846	Prime Paint at Walls	7	7	0%	26-Dec-16	03-Jan-17	-18														Prime Paint at Walls							
TLC2811	Install ACT Grid	5	5	0%	26-Dec-16	30-Dec-16	-12														Install ACT Grid							
TLC2851	Ceramic Tile	4	4	0%	28-Dec-16	02-Jan-17	-17														Ceramic Tile							
TLC2821	Mechanical Trim Out	10	10	0%	02-Jan-17	13-Jan-17	-12	54													Mechanical Trim Out							
TLC2826	Spinkler Drops	7	7	0%	02-Jan-17	10-Jan-17	3	52													Spinkler Drops							
TLC2814	Install ACT Ceiling Tile	3	3	0%	02-Jan-17	04-Jan-17	2														Install ACT Ceiling Tile							
TLC2784	Plumbing Trim-Out	3	3	0%	03-Jan-17	05-Jan-17	6	53													Plumbing Trim-Out							

<ul style="list-style-type: none"> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: #90EE90; border: 1px solid black; margin-right: 5px;"></span> Summary</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: #FF0000; border: 1px solid black; margin-right: 5px;"></span> Remaining Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: #FFFF00; border: 1px solid black; margin-right: 5px;"></span> Critical Remaining Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: #90EE90; border: 1px solid black; margin-right: 5px;"></span> Remaining Level of Effort</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: #0000FF; border: 1px solid black; margin-right: 5px;"></span> Actual Level of Effort</li> </ul>	<ul style="list-style-type: none"> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: #0000FF; border: 1px solid black; margin-right: 5px;"></span> Milestone</li> <li><span style="display: inline-block; width: 15px; height: 10px; background-color: #0000FF; border: 1px solid black; margin-right: 5px;"></span> Actual Work</li> <li><span style="display: inline-block; width: 15px; height: 10px; border: 1px solid black; margin-right: 5px;"></span> Prj Baseline Milestone</li> <li><span style="display: inline-block; width: 15px; height: 10px; border: 1px solid black; margin-right: 5px;"></span> Prj Baseline Bar</li> </ul>				
		Date	Revision	Checked	Approved











# UL Baseball Stadium Master Schedule with Postseason Play

## MASTER LAYOUT

Data Date 11-Apr-16  
Date Printed: 15-Apr-16  
Page 11 of 11

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	2016												2017							
									Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug		
TLC2588	Main Electrical Gear & Bus Testing Final Comi	5	5	0%	07-Feb-17	13-Feb-17	-18												Main Electrical Gear & Bus Testing Final Commissioning									
	<b>Electrical Distribution System Final Checks &amp; Lock-out</b>	5	5	0%	07-Feb-17	13-Feb-17	-18												Electrical Distribution System Final Checks & Lock-out									
TLC2587	Electrical Distribution System Final Commissio	5	5	0%	07-Feb-17	13-Feb-17	-18												Electrical Distribution System Final Commissioning									
	<b>Fire Marshall Fire Alarm System Tests &amp; Acceptance</b>	5	5	0%	07-Feb-17	13-Feb-17	-18												Fire Marshall Fire Alarm System Tests & Acceptance									
TLC2586	Fire Marshall Fire Alarm System Final Commit	5	5	0%	07-Feb-17	13-Feb-17	-18												Fire Marshall Fire Alarm System Final Commissioning									
	<b>Building Security System Final Tests &amp; Inspections</b>	5	5	0%	07-Feb-17	13-Feb-17	-18												Building Security System Final Tests & Inspections									
TLC2585	Building Security System Final Commissioning	5	5	0%	07-Feb-17	13-Feb-17	-18												Building Security System Final Commissioning									
	<b>Building Automation System Final Tests &amp; Performance Verification</b>	5	5	0%	07-Feb-17	13-Feb-17	-18												Building Automation System Final Tests & Performance Verification									
TLC2584	Building Automation System Final Commission	5	5	0%	07-Feb-17	13-Feb-17	-18												Building Automation System Final Commissioning									
<b>PROJECT CLOSE-OUT</b>		236	236	0%	25-Apr-16	28-Mar-17	20																					
<b>O&amp;M Manuals &amp; As-built Drawings</b>		30	30	0%	14-Feb-17	28-Mar-17	20																					
TLC1732	Deliver Operation Manuals and As-Built Drawi	30	30	0%	14-Feb-17	28-Mar-17	20																					
<b>Training &amp; Maintenance Instructions</b>		30	30	0%	14-Feb-17	28-Mar-17	20																					
TLC2591	Deliver Training & Maintenance Instructions	30	30	0%	14-Feb-17	28-Mar-17	20																					
<b>Warranties &amp; Guarantees</b>		30	30	0%	14-Feb-17	28-Mar-17	20																					
TLC2592	Deliver Warranties & Guarantees	30	30	0%	14-Feb-17	28-Mar-17	20																					
<b>System Performance Tests &amp; Final Inspections</b>		30	30	0%	14-Feb-17	28-Mar-17	20																					
TLC2593	Deliver System Performance Tests & Final Ins	30	30	0%	14-Feb-17	28-Mar-17	20																					
<b>Punchlists &amp; Final Acceptance</b>		236	236	0%	25-Apr-16	28-Mar-17	20																					
TLC2595	Phase I Weather Contingency	5	5	0%	25-Apr-16	29-Apr-16	251																					
TLC2594	Phase II Weather Contingency	10	10	0%	14-Feb-17	27-Feb-17	-18																					
TLC1250	Post-Substantial Completion Punch List	30	30	0%	14-Feb-17	28-Mar-17	20																					
TLC1733	Final Acceptance	30	30	0%	14-Feb-17	28-Mar-17	20																					

Summary	Milestone			
Remaining Work	Actual Work			
Critical Remaining Work	Prj Baseline Milestone			
Remaining Level of Effort	Prj Baseline Bar			
Actual Level of Effort				

Date	Revision	Checked	Approved