

The Lemoine Company, L.L.C.

214 Jefferson Street, Suite 200
Lafayette, Louisiana 70501
PH: 337-896-7720
FX: 337-896-9825

**RUSSO PARK
AT M.L. TIGUE' MOORE FIELD
FRIDAY PACKAGE
10/7/2016**



**the
Lemoine
company**
built to last.™

FRIDAY PACKAGE HIGHLIGHTS

Please review the items below and respond by the following Tuesday.

HOT BUTTON ISSUES: (critical issues that need to be addressed immediately to mitigate cost and schedule impact)

- DESIGN TEAM
 - Architect – N/A
 - Civil Engineer -
 - Structural Engineer -
 - Mechanical Engineer - N/A
 - Electrical Engineer - N/A
 - Any Other Consultants - N/A
- OWNER Issues –
- LEMOINE Issues
- SUBCONTRACTORS/SUPPLIERS Issues

SAFETY: This project has worked 0 days without a lost time accident.

Other safety issues: N/A

CONTRACT RECAP:

Original Contract Amount	\$52,319.00
Change Orders Approved	\$12,607,604.00
Revised Contract Amount	<u>\$12,659,923.00</u>
Construction Amount Billed to Date	\$ 1,157,658.72
Cost Percent Complete as of End of Last Month	9.2%
Remaining Construction Balance	\$ 11,334,958.28
Change Orders to Date	4

QUALITY: Submittal log – Not Returned attached. Please review and return any submittals held more than fourteen (14) days.

Outstanding Submittals

Due Date

04 21 13 – 4 – Brick Unit Masonry – Mortar Color Sample	10/4/2016
04 21 13 – 5 – Brick Masonry – Color Sample	10/5/2016
05 51 13 – 2 – Metal Pan Stairs – Design Calculations	10/11/2016
07 41 13. 13 – 3 – Formed Metal Roof Panels Samples	10/5/2016
07 41 13. 16 – 3 – Standing-Seam Metal Roof Panels Samples	10/5/2016
07 42 13. 16 – 3 – Formed Metal Wall Panels Samples	10/5/2016
12 61 00 – 3 – Fixed Audience Seating Samples	9/22/2016
21 12 00 – 1 – Standpipes and Fire Hoses Design Calculations	9/14/2016
21 12 00 – 2 – Standpipes and Fire Hoses SD	9/14/2016
21 13 19 – 1 – Sprinkler Systems PD	9/14/2016
21 13 19 – 2 – Sprinkler Systems SD	9/14/2016
21 13 19 – 3 – Sprinkler Systems Hydraulic Calculations	9/14/2016
22 07 13.20 – Plumbing Piping Insulation PD	9/12/2016

RFI Log – Unanswered attached. Please review the ones that are labeled Overdue and respond.

Outstanding RFI's

Due Date

RFI #55 - Ignition Barrier vs. Thermal Barrier

9/26/16

SCHEDULE:

Phase II Notice to Proceed Date:	July 22, 2016
Original Phase II Contract Completion Date:	January 31, 2017
Change Order Days Added (scope/weather)	N/A
Revised Phase II Contract Completion Date:	April 28, 2017
Days Elapsed Since Contract Start:	70 Days
Lemoine Target Schedule Completion Date:	April 22, 2017
Contract Time Percent Complete:	27.7%
Adverse Weather Days/Schedule Impact Days Incurred to date:	Pending

CLUBHOUSE MONITORING

Clubhouse continues to be monitored daily. Dehumidifiers are helping maintain acceptable levels of humidity. A log is being kept of all inspections and is available upon request.

Current Status: Good

MILESTONES / EVENTS DURING PAST WEEK

Continued Pile Caps Work
Continued Grade Beam Work
Continue MEP Underground Work

MILESTONES / EVENTS FOR NEXT WEEK

Continue Pile Caps Work
Grade Beam Work to be 60% Completed
Continue MEP Underground Work

CURRENT / OPEN CHANGE REQUESTS:

RELATIONSHIPS: Any relationship issues:

All Relationships healthy

SUCCESS: Any project success issues:

PROGRESS PHOTOS:





10/7/2016



10/7/2016



UL Baseball Stadium Daily Clubhouse Inspection Report



Date of Inspection	Humidity Max/Min	Conditions of Facility	Changes from Previous Inspection
8/15/2016		Good	
8/16/2016		Good	
8/17/2016		Good	
8/18/2016	38%/29%	Good	
8/19/2016	51%/29%	Good	Higher Max Humidity Percentage due to work being done in the clubhouse.
8/22/2016	50%/35%	Good	
8/23/2016	52%/37%	Good	
8/24/2016	50%/32%	Good	
8/25/2016	51%/35%	Good	
8/26/2016	52%/34%	Good	
8/29/2016	58%/29%	Good	Higher Max Humidity Percentage due to work being done in the clubhouse.
8/30/2016	60%/32%	Good	
8/31/2016	61%/28%	Good	
9/1/2016	62%/29%	Good	
9/2/2016	60%/31%	Good	
9/5/2016	62%/29%	Good	
9/6/2016	58%/31%	Good	
9/7/2016	59%/29%	Good	
9/8/2016	60%/32%	Good	
9/9/2016	59%/31%	Good	
9/12/2016	53%/27%	Good	
9/13/2016	55%/31%	Good	
9/14/2016	55%/29%	Good	
9/15/2016	58%/32%	Good	
9/16/2016	57%/29%	Good	
9/19/2016	78%/37%	Good	Higher Humidity Percentage due to work being done in the clubhouse.
9/20/2016	85%/39%	Good	Higher Humidity Percentage due to work being done in the clubhouse.
9/21/2016	89%/37%	Good	Higher Humidity Percentage due to work being done in the clubhouse.
9/22/2016	60%/30%	Good	Higher Humidity Percentage due to work previously done in the clubhouse but is dropping down.

UL Baseball Stadium Daily Clubhouse Inspection Report

9/26/2016	55%/31%	Good	
9/27/2016	52%/31%	Good	
9/28/2016	56%/29%	Good	
9/29/2016	51%/32%	Good	
9/30/2016	52%/29%	Good	
10/3/2016	53%/31%	Good	
10/4/2016	52%/31%	Good	
10/5/2016	50%/29%	Good	
10/6/2016	51%/31%	Good	
10/7/2016	52%/29%	Good	



UL Baseball Stadium Master Schedule

MASTER LAYOUT

Data Date 04-Oct-16
Date Printed: 04-Oct-16
Page 1 of 9

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	Month																																														
									September 2016				October 2016				November 2016				December 2016				January 2017				February 2017				March 2017				April 2017				May 2017				June 2017				July 2017				August 2017		
UL Baseball Stadium Master Schedule									▼ UL Baseball Stadium Master Schedule																																														
PROJECT MILESTONES									▼ PROJECT MILESTONES																																														
TLC1257	UL BASEBALL STADIUM - Level of Effort (Duration Mu)	389	186	52.19%	16-Dec-15 A	23-Jun-17	0		UL BASEBALL STADIUM - Level of Effort (Duration Must Equal "General Conditions" Duration)																																														
TLC1256	Pile Caps Complete	0	0	0%		05-Oct-16	184		◆ Pile Caps Complete																																														
TLC1753	SOG Complete	0	0	0%		26-Oct-16	-4		◆ SOG Complete																																														
TLC1755	Structural Steel Complete	0	0	0%		18-Nov-16	5		◆ Structural Steel Complete																																														
TLC1754	Mezzanine Decking Installation Complete	0	0	0%		23-Nov-16	13		◆ Mezzanine Decking Installation Complete																																														
TLC1757	CMU Walls Complete	0	0	0%		16-Dec-16	20		◆ CMU Walls Complete																																														
TLC1758	Elevator Shaft Complete	0	0	0%		28-Dec-16	34		◆ Elevator Shaft Complete																																														
TLC1756	Exterior Framing Complete	0	0	0%		04-Jan-17	-4		◆ Exterior Framing Complete																																														
TLC1776	3rd Baseline Deck Structural Steel Completion	0	0	0%		06-Jan-17	17		◆ 3rd Baseline Deck Structural Steel Completion																																														
TLC1760	Temporary Dry In at Club Level	0	0	0%		18-Jan-17	-4		◆ Temporary Dry In at Club Level																																														
TLC1768	Temporary Dry In at Suite Level	0	0	0%		19-Jan-17	0		◆ Temporary Dry In at Suite Level																																														
TLC1772	1st Baseline Deck Structural Steel Completion	0	0	0%		25-Jan-17	17		◆ 1st Baseline Deck Structural Steel Completion																																														
TLC1764	Drywall Complete	0	0	0%		26-Jan-17	0		◆ Drywall Complete																																														
TLC1767	Dant Clayton Grandstand Completion	0	0	0%		26-Jan-17	35		◆ Dant Clayton Grandstand Completion																																														
TLC1784	Complete ACT Grid at Suite Level	0	0	0%		23-Feb-17	14		◆ Complete ACT Grid at Suite Level																																														
TLC1780	Complete ACT Grid at Club Level	0	0	0%		06-Mar-17	10		◆ Complete ACT Grid at Club Level																																														
TLC1763	Permanent Power	0	0	0%		13-Mar-17	-1 56		◆ Permanent Power																																														
TLC1769	MEP Trimout at Club Level	0	0	0%		20-Mar-17	3 56		◆ MEP Trimout at Club Level																																														
TLC1770	MEP Trimout at Suite Level	0	0	0%		23-Mar-17	3 56		◆ MEP Trimout at Suite Level																																														
TLC1739	Test & Balance Complete	0	0	0%		30-Mar-17	-4		◆ Test & Balance Complete																																														
TLC1249	Phase II Substantial Completion	0	0	0%		28-Apr-17*	-5		◆ Phase II Substantial Completion																																														
TLC1272	Owner Move-In / Beneficial Occupancy	0	0	0%		28-Apr-17	0		◆ Owner Move-In / Beneficial Occupancy																																														
TLC1251	Project Completion	0	0	0%		23-Jun-17	0		◆ Project Completion																																														
PROJECT DELAYS & IMPACTS									▼ PROJECT DELAYS & IMPACTS																																														
Alternates Acceptance Drop Dead Dates									▼ Alternates Acceptance Drop Dead Dates																																														
TLC1015	Alt #01 - Loge Boxes Acceptance	89	20	77.53%	19-Apr-16 A	31-Oct-16	71		◆ Alt #01 - Loge Boxes Acceptance																																														
TLC1016	Alt #02rb - Club Finish Upgrades Acceptance	87	0	100%	19-Apr-16 A	04-Oct-16	49		◆ Alt #02rb - Club Finish Upgrades Acceptance																																														
TLC1017	Alt #03 - Mecho-Shades Acceptance	87	46	47.13%	19-Apr-16 A	07-Dec-16	11		◆ Alt #03 - Mecho-Shades Acceptance																																														
TLC1018	Alt #04r - Suite Finish Upgrades Acceptance	87	7	91.95%	19-Apr-16 A	12-Oct-16	42		◆ Alt #04r - Suite Finish Upgrades Acceptance																																														
TLC1019	Alt #09 - Food Service Equipment Acceptance	87	17	80.46%	19-Apr-16 A	26-Oct-16	169		◆ Alt #09 - Food Service Equipment Acceptance																																														
TLC1020	Alt #10 - AV Package Acceptance	87	17	80.46%	19-Apr-16 A	26-Oct-16	14		◆ Alt #10 - AV Package Acceptance																																														
TLC1021	Alt #12 - Security Cameras Acceptance	87	17	80.46%	19-Apr-16 A	26-Oct-16	14		◆ Alt #12 - Security Cameras Acceptance																																														
TLC1029	Alt #21 - Cable Rail at Platforms	87	7	91.95%	19-Apr-16 A	12-Oct-16	116		◆ Alt #21 - Cable Rail at Platforms																																														
PRECONSTRUCTION									▼ PRECONSTRUCTION																																														
CONSTRUCTION									▼ CONSTRUCTION																																														
PHASE II - GRANDSTAND RENOVATION AND PLATFORMS									▼ PHASE II - GRANDSTAND RENOVATION AND PLATFORMS																																														
SITE UTILITIES									▼ SITE UTILITIES																																														
TLC2675	Re-route Existing Gas Line Under Building	5	5	0%	04-Oct-16	10-Oct-16	106 61		◆ Re-route Existing Gas Line Under Building																																														
TLC2677	Run Underground Conduit to New Generator	1	1	0%	04-Oct-16	04-Oct-16	111 56		◆ Run Underground Conduit to New Generator																																														
TLC2685	Bulpen Underground Conduit Installation	3	3	0%	04-Oct-16	06-Oct-16	5 56		◆ Bulpen Underground Conduit Installation																																														
TLC2803	Install Site Communications Lines	3	3	0%	04-Oct-16	06-Oct-16	5 56		◆ Install Site Communications Lines																																														
TLC2629	Complete HV Line, Pull New Cable and Tie Into New Tr	3	3	0%	06-Oct-16	10-Oct-16	107 56		◆ Complete HV Line, Pull New Cable and Tie Into New Transformer																																														
TLC2792	Install Underground Fire Line	5	5	0%	17-Oct-16	21-Oct-16	97 61		◆ Install Underground Fire Line																																														
TLC2793	Instsall Underground Domestic Water Line	5	5	0%	17-Oct-16	21-Oct-16	98 61		◆ Instsall Underground Domestic Water Line																																														
TLC2797	Install Back Flow Preventers	2	2	0%	24-Oct-16	25-Oct-16	111 61		◆ Install Back Flow Preventers																																														
TLC2799	Tap into 10" Main Water Line	1	1	0%	24-Oct-16	24-Oct-16	97 61		◆ Tap into 10" Main Water Line																																														
TLC2709	Install New Generator	5	5	0%	14-Dec-16	20-Dec-16	62 56		◆ Install New Generator																																														

<ul style="list-style-type: none"> Summary Remaining Work Critical Remaining Work Remaining Level of Effort Actual Level of Effort 	<ul style="list-style-type: none"> Milestone Actual Work Prj Baseline Milestone Prj Baseline Bar 	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>	Date	Revision	Checked	Approved																
Date	Revision	Checked	Approved																			



UL Baseball Stadium Master Schedule

MASTER LAYOUT

Data Date 04-Oct-16
Date Printed: 04-Oct-16
Page 5 of 9

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	Timeline																																														
									September 2016				October 2016				November 2016				December 2016				January 2017				February 2017				March 2017				April 2017				May 2017				June 2017				July 2017				August 2017		
TLC2842	Fire Caulk Rated Walls/Floors	2	2	0%	09-Jan-17	10-Jan-17	48																																																
TLC2838	Install Gypsum Board	4	4	0%	11-Jan-17	16-Jan-17	4 20																																																
TLC2839	Tape/Float Walls	5	5	0%	17-Jan-17	23-Jan-17	4 35																																																
TLC2750	Prime Walls	5	5	0%	24-Jan-17	30-Jan-17	4 35																																																
TLC2843	Fire Alarm Rough-In	10	10	0%	30-Jan-17	10-Feb-17	26 56																																																
TLC2751	1st Coat Finish Paint Walls	5	5	0%	31-Jan-17	06-Feb-17	4 35																																																
TLC2752	2nd Coat Finish Paint Walls	5	5	0%	07-Feb-17	13-Feb-17	7 35																																																
TLC2657	Install ACT Grid	3	3	0%	07-Feb-17	09-Feb-17	4																																																
TLC2837	Sprinkler Trim-Out	3	3	0%	10-Feb-17	14-Feb-17	16 52																																																
TLC2868	Install Electrical Fixtures	5	5	0%	10-Feb-17	16-Feb-17	4 56																																																
TLC2844	Fire Alarm Trim-Out	3	3	0%	13-Feb-17	15-Feb-17	26 56																																																
TLC2755	Install Doors	3	3	0%	14-Feb-17	16-Feb-17	16																																																
TLC2758	Plumbing Trim-Out	10	10	0%	14-Feb-17	27-Feb-17	14 53																																																
TLC2759	Mechanical Trim-Out	10	10	0%	14-Feb-17	27-Feb-17	7 54																																																
TLC2762	Install Toilet Partitions	10	10	0%	14-Feb-17	27-Feb-17	14																																																
TLC2830	Install Bath Accessories	5	5	0%	14-Feb-17	20-Feb-17	19																																																
TLC2864	Install Stainless Steel Counters	4	4	0%	14-Feb-17	17-Feb-17	10																																																
TLC2760	Electrical Trim-Out	10	10	0%	17-Feb-17	03-Mar-17	4 56																																																
TLC2763	Install Overhead Coiling Doors	5	5	0%	20-Feb-17	24-Feb-17	10																																																
TLC2756	Install Hardware	5	5	0%	27-Feb-17	06-Mar-17	10																																																
TLC2829	Install ACT Ceiling Tile	2	2	0%	06-Mar-17	07-Mar-17	4																																																
TLC2845	Fire Alarm Programming	5	5	0%	06-Mar-17	10-Mar-17	15 56																																																
TLC2840	Seal/Stain Concrete	5	5	0%	08-Mar-17	14-Mar-17	4 35																																																
TLC2782	Final Clean	3	3	0%	15-Mar-17	17-Mar-17	4																																																
CLUB LEVEL																																																							
TLC2638	Layout Metal Studs	2	2	0%	02-Dec-16	05-Dec-16	3 20																																																
TLC2723	Install Metal Studs	10	10	0%	15-Dec-16	28-Dec-16	-4 20																																																
TLC2721	Electrical In-Wall Rough-In	15	15	0%	29-Dec-16	18-Jan-17	-4 56																																																
TLC2722	Mechanical Rough-In	10	10	0%	29-Dec-16	11-Jan-17	16 54																																																
TLC2724	Plumbing Rough-In	10	10	0%	29-Dec-16	11-Jan-17	5 53																																																
TLC2728	Sprinkler Rough-In	5	5	0%	29-Dec-16	04-Jan-17	50 52																																																
TLC2732	Install HVAC Ceiling Cassettes	5	5	0%	12-Jan-17	18-Jan-17	16 54																																																
TLC2726	Insulation at Walls	4	4	0%	19-Jan-17	24-Jan-17	-4 20																																																
TLC2733	Mechanical Ductwork Overhead Rough In	10	10	0%	19-Jan-17	01-Feb-17	16 54																																																
TLC2985	Fire Caulk Rated Walls/Floors	2	2	0%	19-Jan-17	20-Jan-17	43																																																
TLC2998	Electrical Overhead Rough-In	15	15	0%	19-Jan-17	08-Feb-17	16 56																																																
TLC2725	Gypsum Board Installation	5	5	0%	25-Jan-17	31-Jan-17	-4 20																																																
TLC2727	Tape/Float Walls	7	7	0%	01-Feb-17	09-Feb-17	-4 35																																																
TLC2987	Fire Alarm Rough-In	10	10	0%	09-Feb-17	22-Feb-17	18 56																																																
TLC2735	Install Door Frames	2	2	0%	10-Feb-17	13-Feb-17	-4																																																
TLC2729	Prime Paint at Walls	4	4	0%	14-Feb-17	17-Feb-17	-1 35																																																
TLC2734	Ceramic Tile	4	4	0%	14-Feb-17	17-Feb-17	-4																																																
TLC2730	1st Coat Finish Paint at Walls	5	5	0%	20-Feb-17	24-Feb-17	-1 35																																																
TLC2783	Plumbing Trim-Out	3	3	0%	20-Feb-17	22-Feb-17	20 53																																																
TLC2731	Final Coat Finish Paint at Walls	5	5	0%	27-Feb-17	06-Mar-17	-1 35																																																
TLC2745	Install ACT Grid	5	5	0%	27-Feb-17	06-Mar-17	-1																																																
TLC2865	Install Millwork and Countertops	5	5	0%	27-Feb-17	06-Mar-17	13																																																
TLC2736	Install Doors	2	2	0%	07-Mar-17	08-Mar-17	8																																																
TLC2738	Mechanical Trim Out	5	5	0%	07-Mar-17	13-Mar-17	8 54																																																
TLC2740	Sprinkler Drops	5	5	0%	07-Mar-17	13-Mar-17	8 52																																																

Summary
 Milestone
 Remaining Work
 Actual Work
 Critical Remaining Work
 Prj Baseline Milestone
 Remaining Level of Effort
 Prj Baseline Bar
 Actual Level of Effort

Date	Revision	Checked	Approved



UL Baseball Stadium Master Schedule

MASTER LAYOUT

Data Date 04-Oct-16
Date Printed: 04-Oct-16
Page 7 of 9

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	September 2016		October 2016				November 2016				December 2016				January 2017				February 2017				March 2017				April 2017				May 2017				June 2017				July 2017				August 2017				September 2017				October 2017			
									05	12	19	26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09
3RD BASE PLATFORM		99	99	0%	04-Oct-16	20-Feb-17	28		3RD BASE PLATFORM																																																					
FOUNDATION		16	16	0%	04-Oct-16	25-Oct-16	55		FOUNDATION																																																					
TLC2916	Excavate Pile Caps/Footings/Grade Beams	2	2	0%	04-Oct-16	05-Oct-16	55		Excavate Pile Caps/Footings/Grade Beams																																																					
TLC2917	Install Dry Bottom at Pile Caps	1	1	0%	06-Oct-16	06-Oct-16	55		Install Dry Bottom at Pile Caps																																																					
TLC2918	Chip Excess Concrete at Piles	1	1	0%	07-Oct-16	07-Oct-16	57		Chip Excess Concrete at Piles																																																					
TLC2919	Install Formwork at Pile Caps	3	3	0%	07-Oct-16	11-Oct-16	55		Install Formwork at Pile Caps																																																					
TLC2920	Install Reinforcing	3	3	0%	12-Oct-16	14-Oct-16	55		Install Reinforcing																																																					
TLC2914	Pour Pile Caps	2	2	0%	17-Oct-16	18-Oct-16	55		Pour Pile Caps																																																					
TLC2925	Install Pipe Piles in Clubhouse	5	5	0%	19-Oct-16	25-Oct-16	55		Install Pipe Piles in Clubhouse																																																					
SOG		16	16	0%	27-Oct-16	17-Nov-16	38		SOG																																																					
TLC2922	Edge Form SOG	3	3	0%	27-Oct-16	31-Oct-16	38		Edge Form SOG																																																					
TLC2923	Electrical Rough In	2	2	0%	01-Nov-16	02-Nov-16	38	56	Electrical Rough In																																																					
TLC2924	Excavate Grade Beams	2	2	0%	01-Nov-16	02-Nov-16	41		Excavate Grade Beams																																																					
TLC2926	Sand Fill	1	1	0%	03-Nov-16	03-Nov-16	38		Sand Fill																																																					
TLC2927	Termite Control	1	1	0%	04-Nov-16	04-Nov-16	38		Termite Control																																																					
TLC2928	Vapor Barrier	1	1	0%	07-Nov-16	07-Nov-16	38		Vapor Barrier																																																					
TLC2929	Grade Beam and SOG Reinforcing Steel	3	3	0%	08-Nov-16	10-Nov-16	38		Grade Beam and SOG Reinforcing Steel																																																					
TLC2930	Pour Grade Beams	2	2	0%	11-Nov-16	14-Nov-16	38		Pour Grade Beams																																																					
TLC2931	Install Anchor Bolts	1	1	0%	15-Nov-16	15-Nov-16	38		Install Anchor Bolts																																																					
TLC2932	Pour SOG	2	2	0%	16-Nov-16	17-Nov-16	38		Pour SOG																																																					
STRUCTURE		25	25	0%	23-Dec-16	26-Jan-17	45		STRUCTURE																																																					
TLC2933	Erect Structural Steel	6	6	0%	23-Dec-16	30-Dec-16	14	5	Erect Structural Steel																																																					
TLC2812	Erect Mascot Deck Steel	2	2	0%	02-Jan-17	03-Jan-17	14	5	Erect Mascot Deck Steel																																																					
TLC2939	Install Canopy Cantilevered Beams	3	3	0%	04-Jan-17	06-Jan-17	14	5	Install Canopy Cantilevered Beams																																																					
TLC2947	Install Canopy C-Channel	3	3	0%	09-Jan-17	11-Jan-17	14	5	Install Canopy C-Channel																																																					
TLC2935	Install Metal Decking	2	2	0%	12-Jan-17	13-Jan-17	14	5	Install Metal Decking																																																					
TLC2941	Install Deck Canopy	5	5	0%	12-Jan-17	18-Jan-17	47		Install Deck Canopy																																																					
TLC2936	Erect Miscellaneous Steel	2	2	0%	16-Jan-17	17-Jan-17	48	5	Erect Miscellaneous Steel																																																					
TLC2937	Install Reinforcing at Deck	2	2	0%	16-Jan-17	17-Jan-17	15	3	Install Reinforcing at Deck																																																					
TLC2938	Pour Deck Slab	2	2	0%	18-Jan-17	19-Jan-17	15	3	Pour Deck Slab																																																					
TLC2984	Install Bleacher Stair Tie-Ins	4	4	0%	19-Jan-17	24-Jan-17	47	5	Install Bleacher Stair Tie-Ins																																																					
TLC2940	Tie In Bleachers with Grandstand at Lower Concourse	5	5	0%	20-Jan-17	26-Jan-17	45		Tie In Bleachers with Grandstand at Lower Concourse																																																					
EXTERIOR		22	22	0%	20-Jan-17	20-Feb-17	28		EXTERIOR																																																					
TLC2943	Install Metal Studs	7	7	0%	20-Jan-17	30-Jan-17	15	20	Install Metal Studs																																																					
TLC2872	Paint Underside of 3rd Base Canopy	3	3	0%	20-Jan-17	24-Jan-17	42		Paint Underside of 3rd Base Canopy																																																					
TLC2873	Paint Exposed Steel at 3rd Base Platform	5	5	0%	25-Jan-17	31-Jan-17	42		Paint Exposed Steel at 3rd Base Platform																																																					
TLC2944	Install Sheathing	2	2	0%	31-Jan-17	01-Feb-17	15	20	Install Sheathing																																																					
TLC2946	Install Brick Masonry at CL 13 - CL O	10	10	0%	02-Feb-17	15-Feb-17	15	23	Install Brick Masonry at CL 13 - CL O																																																					
TLC2945	Install Stone	3	3	0%	16-Feb-17	20-Feb-17	28	23	Install Stone																																																					
1st BASE PLATFORM		118	113	4.24%	21-Sep-16 A	13-Mar-17	14		1st BASE PLATFORM																																																					
FOUNDATION		19	14	26.32%	21-Sep-16 A	21-Oct-16	38		FOUNDATION																																																					
TLC2888	Install Drilled Shafts	2	2	0%	21-Sep-16 A	05-Oct-16	38		Install Drilled Shafts																																																					
TLC2896	Building Slab Grading	2	2	0%	04-Oct-16	05-Oct-16	50		Building Slab Grading																																																					
TLC2890	Layout Pile Caps/Footings/Grade Beams	1	1	0%	06-Oct-16	06-Oct-16	38		Layout Pile Caps/Footings/Grade Beams																																																					
TLC2891	Excavate Pile Caps/Footings/Grade Beams	3	3	0%	07-Oct-16	11-Oct-16	38		Excavate Pile Caps/Footings/Grade Beams																																																					
TLC2892	Install Dry Bottom at Pile Caps	1	1	0%	12-Oct-16	12-Oct-16	38		Install Dry Bottom at Pile Caps																																																					
TLC2893	Chip Excess Concrete at Piles	1	1	0%	13-Oct-16	13-Oct-16	40		Chip Excess Concrete at Piles																																																					
TLC2894	Install Formwork at Pile Caps	3	3	0%	13-Oct-16	17-Oct-16	38		Install Formwork at Pile Caps																																																					
TLC2895	Install Reinforcing	2	2	0%	18-Oct-16	19-Oct-16	38		Install Reinforcing																																																					
TLC2889	Pour Pile Caps	2	2	0%	20-Oct-16	21-Oct-16	38		Pour Pile Caps																																																					

<ul style="list-style-type: none"> Summary Remaining Work Critical Remaining Work Remaining Level of Effort Actual Level of Effort 	<ul style="list-style-type: none"> Milestone Actual Work Prj Baseline Milestone Prj Baseline Bar 	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th>Date</th> <th>Revision</th> <th>Checked</th> <th>Approved</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>	Date	Revision	Checked	Approved																
Date	Revision	Checked	Approved																			

