

**The Lemoine Company, L.L.C.**

214 Jefferson Street, Suite 200  
Lafayette, Louisiana 70501  
PH: 337-896-7720  
FX: 337-896-9825

**RUSSO PARK  
AT M.L. TIGUE' MOORE FIELD  
FRIDAY PACKAGE  
11/04/2016**



**the  
Lemoine  
company**  
built to last.™

## FRIDAY PACKAGE HIGHLIGHTS

Please review the items below and respond by the following Tuesday.

**HOT BUTTON ISSUES:** (critical issues that need to be addressed immediately to mitigate cost and schedule impact)

- DESIGN TEAM
  - Architect – N/A
  - Civil Engineer -
  - Structural Engineer -
  - Mechanical Engineer - N/A
  - Electrical Engineer - N/A
  - Any Other Consultants - N/A
- OWNER Issues –
- LEMOINE Issues
- SUBCONTRACTORS/SUPPLIERS Issues

**SAFETY:** This project has worked 0 days without a lost time accident.

Other safety issues: N/A

**QUALITY:** Submittal log – Not Returned attached. Please review and return any submittals held more than fourteen (14) days.

<b>Outstanding Submittals</b>	<b>Due Date</b>
05 40 00 – 1 – Cold-Formed Metal Framing - Product Data	11/9/2016
05 40 00 – 2 – Cold-Formed Metal Framing – Shop Drawings	11/9/2016
06 16 00 – 1 - Sheathing - Product Data	11/14/2016
07 21 00 – 1 – Thermal Insulation – Product Data	11/14/2016
07 41 13 - 1 – Metal Wall Panels – Product Data and Design Calcs	11/4/2016
07 41 13 - 5 – Metal Wall Panels – Engineering Calcs	11/8/2016
08 41 13 – 2 – Aluminum-Framed Entrances and Storefronts – SD	11/11/2016
08 80 00 – 1 – Glazing – Product Data	11/14/2016
09 24 00 – 1 – Cement Plastering – Product Data	11/9/2016
09 29 00 – 1 – Gypsum Board – Product Data	11/18/2016
09 30 13 – 3 – Ceramic Tiling – Samples for Verification	11/16/2016
09 51 13 – 2 – Acoustical Panel Ceilings – Samples for Verification	11/16/2016
09 65 13 – 2 – Resilient Base and Accessories – Samples	11/16/2016
09 65 16 – 3 – Resilient Sheet Flooring – Samples for Verification	11/16/2016
09 68 13 – 3 - Tile Carpeting – Samples for Verification	11/16/2016
10 21 13 – 1 – Toilet Compartments – Shop Drawings	11/9/2016
10 28 00 – 1 – Bath Accessories – Shop Drawings	11/9/2016
10 44 13 – 1 – Fire Protection Cabinets – Product Data	11/9/2016
10 44 16 – 1 – Fire Extinguishers – Product Data	11/9/2016

RFI Log – Unanswered attached. Please review the ones that are labeled Overdue and respond.

**Outstanding RFI's**

**Due Date**

**RFI #71 – Site Furnishings Clarification**

**10/25/2016**

**RFI #77 – Lower Bowl Seating Rows – Structural Conflict**

**11/7/2016**

**SCHEDULE:**

Phase II Notice to Proceed Date:	July 22, 2016
Original Phase II Contract Completion Date:	January 31, 2017
Change Order Days Added (scope/weather)	6
Revised Phase II Contract Completion Date:	April 28, 2017
Total Days from NTP to Substantial Completion Date:	280 Days
Days Elapsed Since Contract Start:	105 Days
Lemoine Target Schedule Completion Date:	April 22, 2017
Contract Time Percent Complete:	37.5%
Adverse Weather Days/Schedule Impact Days Incurred to date:	Pending

**CLUBHOUSE MONITORING**

Clubhouse continues to be monitored daily. Dehumidifiers are helping maintain acceptable levels of humidity. A log is being kept of all inspections and is available upon request.

Current Status: Good

**MILESTONES / EVENTS DURING PAST WEEK**

Steel Erection Continued  
Area A Slab Poured

**MILESTONES / EVENTS FOR NEXT WEEK**

Continue Steel Erection  
Continue Pedestal Work

**CURRENT / OPEN CHANGE REQUESTS:**

**RELATIONSHIPS:** Any relationship issues:

All Relationships healthy

**SUCCESS:** Any project success issues:



## PROGRESS PHOTOS:





11/04/2016



















# UL Baseball Stadium Master Schedule

## MASTER LAYOUT

Data Date 27-Oct-16  
Date Printed: 27-Oct-16  
Page 1 of 2

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	October 2016		November 2016		December 2016		January 2017		February 2017		March 2017		April 2017		May 2017		June 2017		July 2017		August 2017		September 2017		October 2017																		
									26	03	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14
<b>UL Baseball Stadium Master Schedule</b>		299	129	56.86%	16-Dec-15 A	27-Apr-17	40		UL Baseball Stadium Master Schedule																																										
<b>PROJECT MILESTONES</b>		299	129	56.86%	16-Dec-15 A	27-Apr-17	40		PROJECT MILESTONES																																										
TLC1257	UL BASEBALL STADIUM - Level of Effort (Duration Mu	299	129	56.86%	16-Dec-15 A	27-Apr-17	-4		UL BASEBALL STADIUM - Level of Effort (Duration Must Equal "General Conditions" Duration)																																										
TLC1753	Area A SOG Complete	0	0	0%		08-Nov-16	160		Area A SOG Complete																																										
TLC1755	Area B Structural Steel Complete	0	0	0%		23-Nov-16	0		Area B Structural Steel Complete																																										
<b>PROJECT DELAYS &amp; IMPACTS</b>		87	25	71.26%	19-Apr-16 A	01-Dec-16	13		PROJECT DELAYS & IMPACTS																																										
Alternates Acceptance Drop Dead Dates		87	25	71.26%	19-Apr-16 A	01-Dec-16	13		Alternates Acceptance Drop Dead Dates																																										
TLC1015	Alt #01 - Loge Boxes Acceptance	89	4	95.51%	19-Apr-16 A	01-Nov-16	18		Alt #01 - Loge Boxes Acceptance																																										
TLC1017	Alt #03 - Mecho-Shades Acceptance	87	25	71.26%	19-Apr-16 A	01-Dec-16	13		Alt #03 - Mecho-Shades Acceptance																																										
<b>PRECONSTRUCTION</b>		124	65	47.58%	25-Jul-16 A	26-Jan-17	35		PRECONSTRUCTION																																										
<b>CONSTRUCTION</b>		29	29	0%	25-Oct-16 A	07-Dec-16	125		CONSTRUCTION																																										
<b>PHASE II - GRANDSTAND RENOVATION AND PLATFORMS</b>		29	29	0%	25-Oct-16 A	07-Dec-16	125		PHASE II - GRANDSTAND RENOVATION AND PLATFORMS																																										
<b>SITE UTILITIES</b>		16	16	0%	27-Oct-16	17-Nov-16	92		SITE UTILITIES																																										
TLC2685	Bulpen Underground Conduit Installation	3	3	0%	27-Oct-16	31-Oct-16	85	56	Bulpen Underground Conduit Installation																																										
TLC2803	Install Site Communications Lines	3	3	0%	27-Oct-16	31-Oct-16	87	56	Install Site Communications Lines																																										
TLC2629	Complete HV Line, Pull New Cable and Tie Into New Tr	3	3	0%	27-Oct-16	31-Oct-16	90	56	Complete HV Line, Pull New Cable and Tie Into New Transformer																																										
TLC2792	Install Underground Fire Line	5	5	0%	09-Nov-16	15-Nov-16	78	61	Install Underground Fire Line																																										
TLC2793	Instsall Underground Domestic Water Line	5	5	0%	09-Nov-16	15-Nov-16	79	61	Instsall Underground Domestic Water Line																																										
TLC2797	Install Back Flow Preventers	2	2	0%	16-Nov-16	17-Nov-16	92	61	Install Back Flow Preventers																																										
TLC2799	Tap into 10" Main Water Line	1	1	0%	16-Nov-16	16-Nov-16	78	61	Tap into 10" Main Water Line																																										
<b>MAIN BUILDING</b>		21	21	0%	25-Oct-16 A	25-Nov-16	31		MAIN BUILDING																																										
<b>BUILDING AND GRANDSTAND FOUNDATION</b>		1	1	0%	27-Oct-16	27-Oct-16	12	8	BUILDING AND GRANDSTAND FOUNDATION																																										
TLC2678	Waterproof Elevator Pits	1	1	0%	27-Oct-16	27-Oct-16	12	8	Waterproof Elevator Pits																																										
<b>MAIN BUILDING SOG</b>		9	9	0%	27-Oct-16	08-Nov-16	7		MAIN BUILDING SOG																																										
TLC2975	BackFill and Sand Fill (Area A)	3	3	0%	27-Oct-16	31-Oct-16	7		BackFill and Sand Fill (Area A)																																										
TLC2979	Edge Form SOG (Area A)	3	3	0%	27-Oct-16	31-Oct-16	10		Edge Form SOG (Area A)																																										
TLC2976	Termite Control (Area A)	1	1	0%	01-Nov-16	01-Nov-16	8		Termite Control (Area A)																																										
TLC2921	Electrical Slab Rough In (Area A)	2	2	0%	01-Nov-16	02-Nov-16	7		Electrical Slab Rough In (Area A)																																										
TLC2977	Vapor Barrier (Area A)	1	1	0%	02-Nov-16	02-Nov-16	8		Vapor Barrier (Area A)																																										
TLC2982	Prep and Pour SOG (Area A)	3	3	0%	04-Nov-16	08-Nov-16	7		Prep and Pour SOG (Area A)																																										
<b>GRANDSTAND SOG</b>		12	12	0%	09-Nov-16	25-Nov-16	31		GRANDSTAND SOG																																										
TLC2674	Install Backstop CIP Wall and Lower Bowl Seating	10	10	0%	09-Nov-16	22-Nov-16	28		Install Backstop CIP Wall and Lower Bowl Seating																																										
TLC2949	Electrical Rough In	2	2	0%	23-Nov-16	25-Nov-16	28	56	Electrical Rough In																																										
TLC2951	Excavate Grade Beams	2	2	0%	23-Nov-16	25-Nov-16	31		Excavate Grade Beams																																										
<b>MAIN BUILDING STRUCTURE</b>		20	20	0%	25-Oct-16 A	23-Nov-16	6		MAIN BUILDING STRUCTURE																																										
<b>AREA B STRUCTURE (CL 14 - 5)</b>		20	20	0%	25-Oct-16 A	23-Nov-16	6		AREA B STRUCTURE (CL 14 - 5)																																										
TLC2630	Erect Columns and Beams	8	6	25%	25-Oct-16 A	03-Nov-16	-4	5	Erect Columns and Beams																																										
TLC2779	Install Suite/Press Cantilever Steel and Roof Steel	4	4	0%	31-Oct-16	03-Nov-16	-4	5	Install Suite/Press Cantilever Steel and Roof Steel																																										
TLC2631	Install Cantilever Roof Beams	3	3	0%	04-Nov-16	08-Nov-16	-4	5	Install Cantilever Roof Beams																																										
TLC2673	Install C-Channel at Canopy	4	4	0%	09-Nov-16	14-Nov-16	-4	5	Install C-Channel at Canopy																																										
TLC2809	Install Club Level Metal Decking	4	4	0%	15-Nov-16	18-Nov-16	-4	5	Install Club Level Metal Decking																																										
TLC2698	Install Roof Bridging at Canopy	2	2	0%	15-Nov-16	16-Nov-16	5	5	Install Roof Bridging at Canopy																																										
TLC2780	Install Joists at Concourse Level	3	3	0%	15-Nov-16	17-Nov-16	4		Install Joists at Concourse Level																																										
TLC2702	Install Nelson Studs at Club Level Metal Decking	2	2	0%	21-Nov-16	22-Nov-16	4	5	Install Nelson Studs at Club Level Metal Decking																																										
TLC2810	Install Suite Level Metal Decking	2	2	0%	21-Nov-16	22-Nov-16	7	5	Install Suite Level Metal Decking																																										
TLC2867	Erect Stair 2	3	3	0%	21-Nov-16	23-Nov-16	-4	5	Erect Stair 2																																										
<b>PLATFORMS</b>		22	22	0%	27-Oct-16	28-Nov-16	41		PLATFORMS																																										
<b>3RD BASE PLATFORM</b>		22	22	0%	27-Oct-16	28-Nov-16	30		3RD BASE PLATFORM																																										
<b>FOUNDATION</b>		11	11	0%	27-Oct-16	10-Nov-16	41		FOUNDATION																																										

	Summary		Milestone
	Remaining Work		Actual Work
	Critical Remaining Work		Prj Baseline Milestone
	Remaining Level of Effort		Prj Baseline Bar
	Actual Level of Effort		

Date	Revision	Checked	Approved

