

The Lemoine Company, L.L.C.

214 Jefferson Street, Suite 200
Lafayette, Louisiana 70501
PH: 337-896-7720
FX: 337-896-9825

RUSSO PARK AT M.L. TIGUE' MOORE FIELD

FRIDAY PACKAGE

11/11/2016



**the
Lemoine
company**
built to last.™

FRIDAY PACKAGE HIGHLIGHTS

Please review the items below and respond by the following Tuesday.

HOT BUTTON ISSUES: (critical issues that need to be addressed immediately to mitigate cost and schedule impact)

- DESIGN TEAM
 - Architect – N/A
 - Civil Engineer -
 - Structural Engineer -
 - Mechanical Engineer - N/A
 - Electrical Engineer - N/A
 - Any Other Consultants - N/A
- OWNER Issues –
- LEMOINE Issues
- SUBCONTRACTORS/SUPPLIERS Issues

SAFETY: This project has worked 0 days without a lost time accident.

Other safety issues: N/A

QUALITY: Submittal log – Not Returned attached. Please review and return any submittals held more than fourteen (14) days.

Outstanding Submittals	Due Date
05 40 00 – 1 – Cold-Formed Metal Framing - Product Data	11/9/2016
05 40 00 – 2 – Cold-Formed Metal Framing – Shop Drawings	11/9/2016
05 40 00 – 3 – Cold-Formed Metal Framing – Engineering Calcs	11/18/2016
08 41 13 – 3 – Aluminum-Framed Entrances and SF – Design Calcs	11/21/2016
08 41 13 – 4 – Aluminum-Framed Entrances and SF – Caulk PD	11/11/2016
08 41 13 – 7 – Nanawall System – Shop Drawings	11/14/2016
08 80 00 – 2 – Glazing – Samples for verification	11/18/2016
09 30 13 – 3 – Ceramic Tiling – Samples for Verification	11/16/2016
09 51 13 – 2 – Acoustical Panel Ceilings – Samples for Verification	11/16/2016
09 65 13 – 2 – Resilient Base and Accessories – Samples	11/16/2016
09 65 16 – 3 – Resilient Sheet Flooring – Samples for Verification	11/16/2016
09 68 13 – 3 - Tile Carpeting – Samples for Verification	11/16/2016
10 21 13 – 1 – Toilet Compartments – Shop Drawings	11/9/2016
10 28 00 – 1 – Bath Accessories – Shop Drawings	11/9/2016
13 00 00 – 5 – Aluminum Bleacher Connections – Shop Drawings	11/15/2016
28 31 11 – 1 – Intelligent Reporting Fire Detection System – PD	11/22/2016
28 31 11 – 2 – Intelligent Reporting Fire Detection System – SD	11/22/2016

RFI Log – Unanswered attached. Please review the ones that are labeled Overdue and respond.

Outstanding RFI's

Due Date

RFI #77 – Lower Bowl Seating Rows – Structural Conflict

11/7/2016

SCHEDULE:

Phase II Notice to Proceed Date:	July 22, 2016
Original Phase II Contract Completion Date:	January 31, 2017
Change Order Days Added (scope/weather)	6
Revised Phase II Contract Completion Date:	April 28, 2017
Total Days from NTP to Substantial Completion Date:	280 Days
Days Elapsed Since Contract Start:	112 Days
Lemoine Target Schedule Completion Date:	April 22, 2017
Contract Time Percent Complete:	40%
Adverse Weather Days/Schedule Impact Days Incurred to date:	Pending

CLUBHOUSE MONITORING

Clubhouse continues to be monitored daily. Dehumidifiers are helping maintain acceptable levels of humidity. A log is being kept of all inspections and is available upon request.

Current Status: Good

MILESTONES / EVENTS DURING PAST WEEK

Steel Erection Continued
Pedestal Work Commenced in Area A

MILESTONES / EVENTS FOR NEXT WEEK

Install Decking in Area B
Continue Pedestal Work

CURRENT / OPEN CHANGE REQUESTS:

RELATIONSHIPS: Any relationship issues:

All Relationships healthy

SUCCESS: Any project success issues:

PROGRESS PHOTOS:















UL Baseball Stadium Master Schedule

MASTER LAYOUT

Data Date 07-Nov-16
Date Printed: 07-Nov-16
Page 1 of 2

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	October 2016												November 2016												December 2016												January 2017												February 2017												March 2017												April 2017												May 2017												June 2017												July 2017												August 2017												September 2017												October 2017											
UL Baseball Stadium Master Schedule									UL Baseball Stadium Master Schedule																																																																																																																																																											
PROJECT MILESTONES									PROJECT MILESTONES																																																																																																																																																											
TLC1257	UL BASEBALL STADIUM - Level of Effort (Duration Mu	299	122	59.2%	16-Dec-15 A	27-Apr-17	-4		UL BASEBALL STADIUM - Level of Effort (Duration Must Equal "General Conditions" Duration)																																																																																																																																																											
TLC1755	Area B Structural Steel Complete	0	0	0%		17-Nov-16	-4		Area B Structural Steel Complete																																																																																																																																																											
TLC1754	Mezzanine Decking Installation Complete	0	0	0%		25-Nov-16	10		Mezzanine Decking Installation Complete																																																																																																																																																											
PROJECT DELAYS & IMPACTS									PROJECT DELAYS & IMPACTS																																																																																																																																																											
Alternates Acceptance Drop Dead Dates									Alternates Acceptance Drop Dead Dates																																																																																																																																																											
TLC1015	Alt #01 - Loge Boxes Acceptance	89	4	95.51%	19-Apr-16 A	10-Nov-16	11		Alt #01 - Loge Boxes Acceptance																																																																																																																																																											
TLC1017	Alt #03 - Mecho-Shades Acceptance	87	25	71.26%	19-Apr-16 A	12-Dec-16	6		Alt #03 - Mecho-Shades Acceptance																																																																																																																																																											
PRECONSTRUCTION									PRECONSTRUCTION																																																																																																																																																											
CONSTRUCTION									CONSTRUCTION																																																																																																																																																											
PHASE II - GRANDSTAND RENOVATION AND PLATFORMS									PHASE II - GRANDSTAND RENOVATION AND PLATFORMS																																																																																																																																																											
SITE UTILITIES									SITE UTILITIES																																																																																																																																																											
TLC2685	Bulpen Underground Conduit Installation	3	3	0%	07-Nov-16	09-Nov-16	78	56	Bulpen Underground Conduit Installation																																																																																																																																																											
TLC2792	Install Underground Fire Line	5	5	0%	07-Nov-16	11-Nov-16	76	61	Install Underground Fire Line																																																																																																																																																											
TLC2803	Install Site Communications Lines	3	3	0%	07-Nov-16	09-Nov-16	80	56	Install Site Communications Lines																																																																																																																																																											
TLC2629	Complete HV Line, Pull New Cable and Tie Into New Tr	3	3	0%	07-Nov-16	09-Nov-16	83	56	Complete HV Line, Pull New Cable and Tie Into New Transformer																																																																																																																																																											
TLC2793	Instsall Underground Domestic Water Line	5	5	0%	14-Nov-16	18-Nov-16	76	61	Instsall Underground Domestic Water Line																																																																																																																																																											
TLC2797	Install Back Flow Preventers	2	2	0%	14-Nov-16	15-Nov-16	94	61	Install Back Flow Preventers																																																																																																																																																											
TLC2799	Tap into 10" Main Water Line	1	1	0%	14-Nov-16	14-Nov-16	80	61	Tap into 10" Main Water Line																																																																																																																																																											
TLC2675	Re-route Existing Gas Line Under Building	5	5	0%	30-Nov-16	06-Dec-16	64	61	Re-route Existing Gas Line Under Building																																																																																																																																																											
MAIN BUILDING									MAIN BUILDING																																																																																																																																																											
GRANDSTAND SOG									GRANDSTAND SOG																																																																																																																																																											
TLC2674	Install Backstop CIP Wall and Lower Bowl Seating	10	10	0%	15-Nov-16	29-Nov-16	26	3	Install Backstop CIP Wall and Lower Bowl Seating																																																																																																																																																											
TLC2949	Electrical Rough In	2	2	0%	30-Nov-16	01-Dec-16	26	56	Electrical Rough In																																																																																																																																																											
TLC2951	Excavate Grade Beams	2	2	0%	30-Nov-16	01-Dec-16	29	3	Excavate Grade Beams																																																																																																																																																											
TLC2955	Plumbing Rough-In	3	3	0%	02-Dec-16	06-Dec-16	26	53	Plumbing Rough-In																																																																																																																																																											
MAIN BUILDING STRUCTURE									MAIN BUILDING STRUCTURE																																																																																																																																																											
AREA B STRUCTURE (CL 14 - 5)									AREA B STRUCTURE (CL 14 - 5)																																																																																																																																																											
TLC2630	Erect Columns and Beams	8	2	75%	25-Oct-16 A	08-Nov-16	-4	5	Erect Columns and Beams																																																																																																																																																											
TLC2779	Install Suite/Press Cantilever Steel and Roof Steel	4	2	50%	03-Nov-16 A	08-Nov-16	-4	5	Install Suite/Press Cantilever Steel and Roof Steel																																																																																																																																																											
TLC2631	Install Cantilever Roof Beams	3	3	0%	09-Nov-16	11-Nov-16	-4	5	Install Cantilever Roof Beams																																																																																																																																																											
TLC2673	Install C-Channel at Canopy	4	4	0%	14-Nov-16	17-Nov-16	-4	5	Install C-Channel at Canopy																																																																																																																																																											
TLC2809	Install Club Level Metal Decking	4	4	0%	18-Nov-16	23-Nov-16	-4	5	Install Club Level Metal Decking																																																																																																																																																											
TLC2698	Install Roof Bridging at Canopy	2	2	0%	18-Nov-16	21-Nov-16	2	5	Install Roof Bridging at Canopy																																																																																																																																																											
TLC2780	Install Joists at Concourse Level	3	3	0%	18-Nov-16	22-Nov-16	1		Install Joists at Concourse Level																																																																																																																																																											
TLC2696	Install Mezzanine Level Roof Deck (Above Concourse)	2	2	0%	23-Nov-16	25-Nov-16	1	5	Install Mezzanine Level Roof Deck (Above Concourse)																																																																																																																																																											
TLC2702	Install Nelson Studs at Club Level Metal Decking	2	2	0%	25-Nov-16	28-Nov-16	1	5	Install Nelson Studs at Club Level Metal Decking																																																																																																																																																											
TLC2810	Install Suite Level Metal Decking	2	2	0%	25-Nov-16	28-Nov-16	4	5	Install Suite Level Metal Decking																																																																																																																																																											
TLC2867	Erect Stair 2	3	3	0%	25-Nov-16	29-Nov-16	-4	5	Erect Stair 2																																																																																																																																																											
TLC2813	Instsall Nelson Studs at Suite Level Metal Decking	2	2	0%	29-Nov-16	30-Nov-16	4	5	Instsall Nelson Studs at Suite Level Metal Decking																																																																																																																																																											
TLC2705	Prep and Pour Club Level Deck	3	3	0%	30-Nov-16	02-Dec-16	0	3	Prep and Pour Club Level Deck																																																																																																																																																											
AREA A STRUCTURE (CL 5 - 1)									AREA A STRUCTURE (CL 5 - 1)																																																																																																																																																											
TLC3001	Erect Columns and Beams	7	7	0%	30-Nov-16	08-Dec-16	-4	5	Erect Columns and Beams																																																																																																																																																											
EXTERIOR ENVELOPE									EXTERIOR ENVELOPE																																																																																																																																																											
TLC2699	Install CMU at Concourse Level	16	16	0%	28-Nov-16	19-Dec-16	1	23	Install CMU at Concourse Level																																																																																																																																																											
TLC2710	Area B Stair 2 Tower Metal Framing	5	5	0%	30-Nov-16	06-Dec-16	10	20	Area B Stair 2 Tower Metal Framing																																																																																																																																																											
TLC2820	Exterior Metal Framing	12	12	0%	30-Nov-16	15-Dec-16	-2	20	Exterior Metal Framing																																																																																																																																																											
INTERIOR									INTERIOR																																																																																																																																																											

	Summary		Milestone
	Remaining Work		Actual Work
	Critical Remaining Work		Prj Baseline Milestone
	Remaining Level of Effort		Prj Baseline Bar
	Actual Level of Effort		

Date	Revision	Checked	Approved



UL Baseball Stadium Master Schedule

MASTER LAYOUT

Data Date 07-Nov-16
Date Printed: 07-Nov-16
Page 2 of 2

Activity ID	Activity Name	OD	RD	% Compl	Start	Finish	Total Float	Responsibility	Schedule																																																		
									October 2016	November 2016	December 2016	January 2017	February 2017	March 2017	April 2017	May 2017	June 2017	July 2017	August 2017	September 2017	October 2017																																						
CONCOURSE LEVEL									1	10	17	24	31	07	14	21	28	05	12	19	26	02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	02	09	16
PLATFORMS																																																											
3RD BASE PLATFORM																																																											
FOUNDATION																																																											
SOG																																																											
1st BASE PLATFORM																																																											
FOUNDATION																																																											
SOG																																																											

<ul style="list-style-type: none"> Summary Remaining Work Critical Remaining Work Remaining Level of Effort Actual Level of Effort 	<ul style="list-style-type: none"> Milestone Actual Work Prj Baseline Milestone Prj Baseline Bar 	<table border="1" style="width: 100%; border-collapse: collapse;"> <thead> <tr> <th style="width: 20%;">Date</th> <th style="width: 40%;">Revision</th> <th style="width: 20%;">Checked</th> <th style="width: 20%;">Approved</th> </tr> </thead> <tbody> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> <tr><td> </td><td> </td><td> </td><td> </td></tr> </tbody> </table>	Date	Revision	Checked	Approved																
Date	Revision	Checked	Approved																			